



## Inspection Schedule

Inspection	Are You Ready?	When to Call
<b>Under Slab Inspection</b>	For Slabs On Grade	<b>BEFORE Slab is Poured</b>
	Perimeter R-10 insulation installed	
<b>Rough-In Inspection</b>	All ductwork needs to be completed in BOTH attic and crawl	<b>BEFORE Insulation</b>
	R-8 ductwork in non-conditional space	
	90% furnace with combustion and make up air to exterior	
	All exterior penetrations, bottom plate and top plate penetrations caulk foam and sealed	
	Less than .30 U-Factor Windows installed, NFRC label on window	
<b>Insulation Inspection</b>	Insulation installed and compliant with BOP 1 requirements for R-values. <b><i>No gaps, voids and all cavities filled</i></b>	<b>BEFORE Sheetrock</b>
	Windows and door backer rod installed and completed	
<b>Final Inspection</b>	Mechanical complete	<b>BEFORE Final Clean and BEFORE Owners Move In</b>
	Exterior and interior doors, hardware, weather-stripping installed and complete	
	Carpet installed	
	Attic and crawl space or floor insulated and vapor barrier complete	
	AC installed and meets BOP 1 requirements	
	Water Heater installed and meets BOP 1 requirements	
	ENERGY STAR® dishwasher installed	
	Electrical complete (lights 80% CFL bulbs)	

***NOTE: It is the builder's responsibility to schedule the inspection BEFORE moving on to the next phase of construction***